

City of Port Washington Street Improvement Update - 08/28/14

Asphalt paving occurred today and is complete on the streets adjacent to the High School property (Jackson, Holden and Van Buren). Pavement marking and punch list items are scheduled for Tuesday of next week in between arrival and dismissal of the freshmen.

Holden St. north of Van Buren has the first layer of pavement in place. Concrete work and landscaping work is scheduled to occur on that section of roadway next week. Work will be restricted during the times that students are arriving and departing school.

Curb placement is expected on Van Buren east of Webster either late next week or early the following week.

Underground work continues on Milwaukee St.