



CITY OF PORT WASHINGTON | ENGINEERING/ DEPARTMENT OF PUBLIC WORKS
Rob Vanden Noven, P.E., Director of Public Works / City Engineer

June 18, 2014

Re: 2014 Street Improvements

PROJECT UPDATE:

The latest schedule provided by the project contractor, Wood Sewer and Excavating, Inc., is as follows:

- **Benjamin St.** – *June 23 – 28*; Water service installation and excavation for street improvements
- **Holden, Jackson and Van Buren (west of Webster)** *June 23 – August 29*; Water main and storm sewer replacement, street improvements.
- **Van Buren St. (east of Webster)**; *July 21 – September 5*; Street improvements.
- **Milwaukee St.** *August 4 – September 26* Water main replacement and street improvements.
- **Prospect St.** *September 8 - September 30*; Water main replacement and street improvements

Additionally, Visu-Sewer, Inc. will be lining sanitary sewer mains on Holden, Van Buren, Jackson, and Milwaukee St. during the month of June but will not affect the road. Sewer lining will require residents to minimize water usage for approximately 24 hours. The contractor will notify you directly prior to this time.

Water main improvements will likely require three water service interruptions of approximately 4-6 hours each. You will be notified one day in advance of each service interruption.

During construction, streets will be open to local traffic only. Holden and Jackson will have two-way traffic where it is currently “One Way”. Residents will have access to their driveways with the exception of the time when curb and driveway approaches are installed. You will be notified in advance of being restricted from access to your driveway. Please refrain from parking on streets under construction.

If you have any questions during the project, you may contact the City’s on-site representative, Keith Lueck, 920-948-2868.

